

Week 1- Mobilize and install erosion control measures: silt fence, inlet protection & weirs.  
Meet with Talbot County environmental inspector (critical)

**AREA "A"**

Week 2 – Mill asphalt, excavate & install 18" pipe from inlet A to inlet B  
Backfill installed pipe.  
Mill asphalt and excavate hangar aprons – north & south side of baseline C  
Install graded aggregate base in hangar aprons – n&s side of baseline C

Week 3- Mill asphalt & excavate turnaround area at east end of baseline C  
Install aggregate base in turnaround area at east end of baseline C  
Begin base asphalt placement at hangar aprons.

Week 4 – Excavate & install aggregate base on north & south sides of baseline D  
Install base asphalt on all exposed aggregate surfaces.  
Mill asphalt from North lot along baseline B

Week 5 – Excavate & install new inlet structure along baseline B  
Excavate & install 18" pipe from inlet B to new inlet PR 01  
Excavate & install aggregate base in north lot.  
Complete base asphalt placement along baselines C & D

Week 6 – Complete installation & fine grade aggregate base in north lot  
Install base asphalt in north lot  
Install surface asphalt along base line B and baseline C

Week 7 – Install surface asphalt along baseline D  
Cleanup & seeding of Area A

---

**AREA "E"**

Week 7 – 11/14/12 Excavate to subgrade - area E  
11/15/12 Install aggregate base in area E  
11/16/12 Install base and surface asphalt in area E

**AREA "B"**

Week 8 – 11/19/12 Excavate asphalt area adjacent to hangars in area B  
11/20/12 Continue excavation & begin aggregate base installation in area B  
11/21/12 Complete aggregate base installation  
Install base asphalt in area B  
Mill asphalt surface to remain in area B  
11/22/12 THANKSGIVING  
11/23/12 Install surface asphalt in area B

**AREA "D"**

Week 9 – Excavate area D to subgrade & fine grade (baseline E)  
Install aggregate base in Area D  
Install base and surface asphalt in area D

**AREA "C"**

Week 10-Excavate area C, baseline D to subgrade and fine grade  
Install aggregate base in area C, baseline D  
Install base and surface asphalt in area C, baseline D

Week 11-Excavate area C, baseline C to subgrade and fine grade  
Install aggregate base in area C, baseline C  
Install base and surface asphalt in area C, baseline C

Week 12 – Project closeout

UPDATE OCTOBER 15, 2012

AREA E HAS BEEN DELETED FROM PROJECT