

Talbot County Dutchman's Lane Road and Sidewalk Improvements Bid 16-03

CONTRACTOR: David A. Bramble, Inc.

705 Morgnec Rd, Chestertown, MD 21620

Phone: (410) 778-3023

OWNER: Talbot County, MD

ENGINEER: Wallace Montgomery & Assoc., LLP

10150 York Road, Suite 200

Hunt Valley, MD 21030

Project Summary: Install new 4 ft. wide, 4 in. thick pervious concrete sidewalk and stormwater management system from Easton Club East to the culvert at the Windmill Branch of the Tred Avon River. Rehabilitate Dutchman's Lane pavement utilizing a soil cement stabilization process, provide 3" base paving and 1 1/2" surface paving. The length of the project is approximately 3,000 linear feet. Additional improvements include new driveways and a stormwater bioretention facility.

CONTRACT STATUS (as of 11/30)

Notice to Proceed Effective Date: June 15, 2016

Contract Time 187 Days

Date Contract Expires: December 19, 2016

Time Remaining: 19 Days

Original Contract Amount: \$ 1,486,768.50

Change Orders Approved to Date: \$ 292,339.60

Current Contract Total: \$ 1,779,108.10

Value of work completed to Date: \$ 1,480,733.10

Percent time elapsed: 90%

Percent completed to date: 83 %

